



THREE WEEK SCHEDULE
5/12/2024
 TO
6/8/2024

UPCOMING HOLIDAYS	
3/26	Prince Kuhio Day
3/29	Good Friday
5/27	Memorial Day

March							April							May						
Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2		1	2	3	4	5	6				1	2	3	4
3	4	5	6	7	8	9	7	8	9	10	11	12	13	5	6	7	8	9	10	11
10	11	12	13	14	15	16	14	15	16	17	18	19	20	12	13	14	15	16	17	18
17	18	19	20	21	22	23	21	22	23	24	25	26	27	19	20	21	22	23	24	25
24	25	26	27	28	29	30	28	29	30					26	27	28	29	30	31	
31																				

PROJECT: **Kamehameha Highway Intersection Improvements at Kahekili Highway**
F.A.P. No. NH-083-1(082)

SITE / PHASE	DESCRIPTION	RESPONSIBILITY	COMMENTS	MAY																					JUNE						
				CURRENT WEEK							WEEK 1							WEEK 2							WEEK 3						
				Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
				5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8
Field Operations																															
BMPs & Prep																															
DURING	BMP Inspection	DOT					X							X														X			
Traffic Control																															
DURING	Lane Closures	Aloha Roadway	Directed to stop until further notice		X	X	X	X	X			X	X	X	X	X				X	X	X	X			X	X	X	X	X	
DURING	Set up Phase One Barrriers and Temp Striping	MIRA	S-039R10 appvd 5-10-2024		X	X	X	X	X																						
Construction Phase 2																															
Phase 2 - Retaining Wall																															
Construction Phase 1																															
Phase 1 - Consruction Activities																															
1	Pole Bracing	MIRA	10 day min. wait time for review																												
1	Electrical Stub Outs for Street Lights	MIRA																													
1	Excavation	MIRA	Sidewalk at Bus Pad Area		X	X	X	X	X																						
1	Place Fabric and GeoGrid	MIRA	Sidewalk at Bus Pad Area									X																			
1	Base Course	MIRA	Sidewalk at Bus Pad Area										X	X	X	X															
1	Install Forms	MIRA	Sidewalk at Bus Pad Area																X	X											
1	Reinforcing Steel	Simmons	Sidewalk at Bus Pad Area																X	X											
1	Pour Sidewalk at Bus Pad Area	MIRA	Sidewalk at Bus Pad Area																	X											
1	Strip Forms	MIRA	Sidewalk at Bus Pad Area																		X										
Construction Phase 2																															
Phase 2 - Consruction Activities																															
2	Temp Striping As Needed	MIRA	S-039R10 appvd 5-10-2024		X	X	X	X	X																						
2	Set up barriers	MIRA	S-039R10 appvd 5-10-2024		X	X	X	X	X																						
2	Excavation	MIRA	Once Traffic Control Is Completed									X	X	X	X	X				X	X	X	X			X	X	X	X	X	